BHRUHAT BENGALURE MAHANAGARA PALIKE

EXTENSION OF TIME PROPOSAL

1	Name of Work	Pot hole filling to Roads in Ward No. 05, (Yakkur) - Byatarayanapura Sub-Division. (Additional)
2	Amount of Work Portion	84 6670.63
3	Estimated Cost	10.00 Lakhs.
4	Name of Contractor	Samba Shiva
5	Agreement No.	42 | 21.5.22
6	No. and date under which work order issued	42 | 21.5.22
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	19.7.22.
9	Date of receipt of application in the sub division office	19.7.22
10	Extension granted if any	-
	1) Form	-
	2) Form	-
11	Work carried out by the contractor during the original period stipulated in the contract	50%.
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Timenow applied for	61 Days
15	Date of recommending time limit appled for	20.7.22 to 21.9.22
16	Whether the orginal application of the contractor is enclosed	Enclosed
17	Balance of work remaining to be done	50%.
18	Probable time required for completion of remaining work	21.9.22
19	Cost of work chrged establishment charged on the work after the expairy of original period	-
20	Whether notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	Work Delayed due to continous Rain in Bangalore & also Worksspot Locality. Hence EOT may be Approved with nomind penality
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE. recommendation with Nominal Penality.

Assistant Engineer
Ward No.

Executive Engineer
Byatarayanapura Division
BBMP, Bangalore

Executive Engineer,
Bytarayanapura Division,
BBMP, Bangalore.

Assistant Executive Engineer
Sub Division

Chief Engineer
Yelahanka Zone
BBMP, Bangalore-92.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ